Spent Fuel Pool Inspection Checklist

Lakeside Research Reactor · Form SF-12 · Monthly

Before you start

Complete this checklist once a month and after any event that could affect pool water level or chemistry. Use a separate form for each inspection.

- Confirm that the pool area radiation monitor is operating.
- Confirm that the primary coolant pump log has been reviewed and signed within the past 30 days.
- Record the time the inspection begins.

Pool condition

- Water level is within the marked band on the level gauge.
- Water clarity allows the top of every fuel rack to be seen.
- No debris or foreign objects are visible on the pool floor.
- Conductivity and pH readings are within the posted limits.

Cooling and cleanup

- Pool cooling pump is running and its discharge pressure is normal.
- Cleanup filter differential pressure is below the replacement mark.

Sign-off

The inspector signs and dates the form. Any item not satisfied must be reported to the shift supervisor before the form is filed, and the supervisor records the action taken.

Completed forms are kept for five years.